

Hydrostatic Test Report HTR-2025-0456

ACT-PKR-7000 | Serial No. P70-25-0142

Report No. / Date	HTR-2025-0456 / 2025-08-14
Part / Serial No.	ACT-PKR-7000 / P70-25-0142
Work Order	WO-25-1633
Customer / Order	Gulf of Mexico operator - SO-30877
Test Procedure	HTP-15 Rev C
Test Medium	Fresh water + corrosion inhibitor
Instrumentation	Crystal XP2i SN 884512 (cal due 2025-11-30); Chart: Barton 202E SN 55219 (cal due 2025-10-15)
Ambient Temperature	78 degF
Rated Working Pressure	15,000 psi WP
Test Pressure / Hold	15,000 psi for 60 min
Acceptance Criteria	Max allowable drop 2% in 60 min; no visible leakage

Pressure Log

Elapsed Time / Event	Gauge Pressure (psi)
0 (start ramp)	0
Ramp step 1 - 5 min hold	5,000
Ramp step 2 - 5 min hold	10,000
Test pressure reached 10:42	15,010
10 min	14,995
20 min	14,985
30 min	14,975
40 min	14,970
50 min	14,965
60 min (end hold)	14,960

Recorded pressure decay over hold: 50 psi (0.33%). Chart recording retained as attachment A (chart no. HTR-2025-0456-CH1).

Result: PASS

Remarks

Body pressure test of assembled packer (element not energized) in test fixture TF-70. Pressure applied to bore against blanked ends. Temperature-corrected. Post-test visual and dimensional check: no yielding, seal bores within drawing. Test satisfies API 11D1 factory acceptance body test for Grade V0 hardware.

Certification

We certify that the above equipment was tested as described and met the stated acceptance criteria. Testing performed at ACT Burleson test bay 2 in accordance with the referenced procedure and ACT-QP-11 (pressure testing quality plan).

Role	Name	Signature	Date
Test Technician	M. Brennan	/signed electronically/	2025-08-14
QC Witness	D. Whitfield	/signed electronically/	2025-08-14
QA Approval	S. Nguyen	/signed electronically/	2025-08-14