

Hydrostatic Test Report HTR-2026-0044

ACT-PKR-4500 | Serial No. P45-26-0035

Report No. / Date	HTR-2026-0044 / 2026-01-28
Part / Serial No.	ACT-PKR-4500 / P45-26-0035
Work Order	WO-26-0021
Customer / Order	Stock build
Test Procedure	HTP-10 Rev E
Test Medium	Fresh water
Instrumentation	Crystal XP2i SN 884512 (cal due 2026-05-30); Chart: Barton 202E SN 55219 (cal due 2026-04-15)
Ambient Temperature	66 degF
Rated Working Pressure	10,000 psi WP
Test Pressure / Hold	10,000 psi for 30 min
Acceptance Criteria	Max allowable drop 2% in 30 min; no visible leakage

Pressure Log

Elapsed Time / Event	Gauge Pressure (psi)
0 (start ramp)	0
Ramp step - 5 min hold	5,000
Test pressure reached 13:15	10,005
5 min	10,000
10 min	9,990
15 min	9,985
20 min	9,985
25 min	9,980
30 min (end hold)	9,980

Recorded pressure decay over hold: 25 psi (0.25%). Chart recording retained as attachment A (chart no. HTR-2026-0044-CH1).

Result: PASS

Remarks

Standard factory acceptance body test per HTP-10. Shear ring not installed during test (dummy ring fitted). Tool released to serviceable stock, crate C-26-0107.

Certification

We certify that the above equipment was tested as described and met the stated acceptance criteria. Testing performed at ACT Burleson test bay 2 in accordance with the referenced procedure and ACT-QP-11 (pressure testing quality plan).

Role	Name	Signature	Date
Test Technician	M. Brennan	/signed electronically/	2026-01-28
QC Witness	D. Whitfield	/signed electronically/	2026-01-28
QA Approval	S. Nguyen	/signed electronically/	2026-01-28